## **METRO COTABATO WATER DISTRICT**

COTABATO CITY

## PROGRAMS/PROJECTS COMPLETED FOR YEAR 2015

PROJECT TITLE / DESCRIPTION	LOCATION	PROJECT COST	DATE COMPLETED	LINEAR METERS	NO. OF BENEFICIARIES (Households)
PIPE IMPROVEMENT PROJECT (PHASE 2)	S.P.D.A. SUBDIVISION (D.O.S., MAGUINDANAO)	P 625,000.00	July 31 2015	343.00 Meters	160
INSTALLATION OF 1"Ø HDPE PROVISION LINE	SITIO TINAGO, TAMONATAKA, D.O.S.	P 70,000.00	April 25 2015	250.00 Meters	50
DISTRIBUTION PIPELINES FOR THE FIESTA SHOPPING MALL (STALL OUTSIDE THE MAIN BUILDING)	SINSUAT AVENUE, BRGY. ROSARY HEIGHTS - 10, COTABATO CITY	P 200,000.00	April 25 2015	256.00 Meters	60
DIMAPATOY VIEW DECK ON TOP OF THE REVISED INTAKE CHANNEL AT DIMAPATOY PUMPING STATION	SITIO LOMBOY, BRGY. AWANG, D.O.S.	P 278,071.00	April 25 2015		
DIMAPATOY TREATMENT PLANT AND DIMAPATOY PUMPING STATION FACILITIES IMPROVEMENT PROJECT	SITIO LOMBOY, BRGY. AWANG, D.O.S.	P 340,000.00	March 31 2015		

Prepared by :

RANDY MOSES P. LIMBA

Engineer - A

## METRO COTABATO WATER DISTRICT PROGRAMS/PROJECTS COMPLETED YEAR 2015

PROJECTS	PROPOSED DATE	AMOUNT	REMARKS	BENEFICIARIES
Proposed Pipe Replacement Project     along Mabini Street	December 2014 - March 2015	895,000.00	100% Completed - May 15, 2015	55
Proposed Pipe Improvement Project     along Gabriel Street, Penafrancia	May 2015	135,000.00	100% Completed - May 27, 2015	17
3. Proposed 2"φ Pipeline along Don Andres Alonzo Street	July 2015	88,000.00	100% Completed - June 16, 2015	6
Proposed Pipe Replacement Project     (Phase II) along Curvada, Tenorio	July, 2015	279,200.00	100% Completed - July 28, 2015	50
5. Fire Hydrant Relocation affected by road widening along National Highwyay, Esteros	August 2015	22,661.00	100% Completed - August 31, 2015	150
5. Fire Hydrant Relocation corner De Mazenod and ND Avenue	May 2015	60,795.00	100% Completed - September 7, 2015	200
7. Proposed Pipe Replacement Project (Phase III) along Curvada, Tenorio	April - May 2015	280,000.00	100% Completed - November. 13, 2015	80
B. Proposed Pipe Replacement Project along St. Rafael Street, Penafrancia (Replacement of Palar Project, 2014)	June 2015	120,000.00	100% Completed - December. 15, 2015	25

Prepared by:

DM - Maintrepance Division

Noted by:

VENANCIO E. VILLARMA, JR DM - Engineering Operations